

Frank's Field Service, Inc.

PO Box 1751

Marysville, WA 98270

(360)572-0734

crystal@franksfeldservice.net

Invoice

Bill To

Job Site Address

Date

Invoice #

9/19/2025

7497

Year/Make/Model

Equip #

S/N

Hrs/Mileage

Terms

2015 Ford F350

FEC80879

164.342

Qty

Description

per unit

Total

5.0

LABOR

Test the a/c system -- found it has multiple leaks.

180.00

900.00T

Disassemble, remove and replace the expansion valve and the dryer/receiver. Remove the condenser and clean the a/c hose connections.

Reinstall and clean all other connections and reassemble with new seals on each connection. Vacuum test and charge the a/c system.

Start and run to check function -- ok.

Had to R&R the batter and the battery box to access components.

SUBTOTAL LABOR

900.00

PARTS

1.0 FFS218349 - a/c dryer filter

1.0 FFSBC3Z-8B365-CA - hose retainer clip

1.0 FFS217428 - a/c expansion valve

1.0 FFS801875 - a/c seal kit

1.3 R134A Freon

SUBTOTAL PARTS

79.56T

11.30T

61.73T

53.56T

40.00T

258.15

52.00T

258.15

1,158.15

SUBTOTAL INVOICE

Subtotal

Sales Tax (9.3%)

Total Invoice

Payments/Credits

Balance Due

Frank's Field Service, Inc.

PO Box 1751

Marysville, WA 98270

(360)572-0734

cystal@franksfeldservice.net

Invoice

Bill To

Job Site Address

Date

Invoice #

9/19/2025

7497

Year/Make/Model

Equip #

S/N

Hrs/Mileage

Terms

2015 Ford F350

FEC80879

164.342

Qty

Description

per unit

Total

Shop Supplies

54.00

54.00T

Subtotal \$1,212.15

Sales Tax (9.3%) \$112.73

Total Invoice \$1,324.88

Payments/Credits \$0.00

Balance Due \$1,324.88

Frank's Field Service, Inc.

Invoice

PO Box 1751
 Marysville, WA 98270
 (360)572-0734
 crystal@frankfieldservice.net

Bill To	Job Site Address	Date	Invoice #
		9/19/2025	7467

Year/Make/Model	Equip #	S/N	Hrs/Mileage	Terms
2015 Ford F350		FEC80879	164.342	

Qty	Description	per unit	Total
12	LABOR Disassemble and remove the old trailer pigtail and wiring harness back to good trailer wiring. Install a new wiring junction box. Install the new trailer pigtail and wire it into the junction box. Add wiring extension to the trailer light wiring and wire it into the junction box and add wiring to the brake wiring. Wire it into the junction box. Install a new break-away battery and wire it into the system. Replace the trailer breaker-away switch and wire it into the brake system. Check the battery charge wire to the brake-away battery - ok. Check the tail marker turn signals and brake lights function - ok. Check the trailer brake break-away function - ok. Check the trailer brake function from the truck to the trailer - no function. Test the wiring from the truck to the trailer plug - it would work then it wouldn't work with trailer connected to the dash, said no trailer. Connect computer diagnostic tool to troubleshoot issue - had faulty control module code. Order in and replace the module. Program the module and the code was gone. Reconnect the trailer and test the brake function - no trailer brake function. Reconnect the diagnostic tool to test and check for more faults - found the trailer dash control module is also faulty. Order in new module. Disassemble the dash and replace the module. Check the trailer brake function before	180.00	2,160.00T

Subtotal
Sales Tax (9.3%)
Total Invoice
Payments/Credits
Balance Due

Frank's Field Service, Inc.

PO Box 1751

Marysville, WA 98270

(360)572-0734

crystal@franksfeldservice.net

Invoice

Bill To

Job Site Address

Date

Invoice #

9/19/2025

7467

Year/Make/Model

Equip #

S/N

Hrs/Mileage

Terms

2015 Ford F350

FEC80879

164.342

Qty

Description

per unit

Total

reassembling the dash - ok, but now it shows wiring issue to brakes on the trailer.

Reassemble the dash, dress up and secure the wiring at the rear of the truck. Jack up both axles and test each brake function - found faulty connection to the rear axle brakes. Repair wiring and recheck function - ok, but slow to brake. Check and adjust all the brakes - found the right, rear backing is loose. Disassemble and remove the wheel/tire and hub to access mounting bolts. Tighten all bolts, reassemble and readjust the brake. Test the brake function ok.

SUBTOTAL LABOR

2,160.00

PARTS

1 FFS667-7040 - junction box

24.75

24.75T

1 FFS89250 - break-away battery

74.88

74.88T

1 FFSFC3Z-19HA332-A - trailer brake control module

196.00

196.00T

1 FFS20005 - trailer brake, break-away switch

32.19

32.19T

1 FFSFC2Z-2C006-B - trailer dash control module

414.80

414.80T

SUBTOTAL PARTS

742.62

SUBTOTAL INVOICE

2,902.62

Shop Supplies

129.60

129.60T

Subtotal

\$3,032.22

Sales Tax (9.3%)

\$282.00

Total Invoice

\$3,314.22

Payments/Credits

\$0.00

Balance Due

\$3,314.22